

## Tele-Tower Checklist

### TeleTower Scaffold Checklist (up to 12 foot platform height):

#### Setting up the scaffold (placing the platform on the scaffold):

- Two angle braces in place securing the base structure.

#### For platform height 6' or more:

- Guard Rails Top, Mid and their end chains are in place.
- All four angle braces are in place securing the platform (scaffold has total of six angle braces).

#### Before anyone goes aloft:

- All four platform lift pins in place.
- Outriggers extended if base less than 1/3 the height of the platform.
- Wheels are locked.
- Needed PPE, tools and lanyards assembled?
- No height adjustments allowed while anyone is on the scaffold.
- If a separate ladder is used, secure the ladder to the platform.

#### Person signing below verifies above conditions are met before going aloft:

Verified by: \_\_\_\_\_ Date: \_\_\_\_\_

Verified by: \_\_\_\_\_ Date: \_\_\_\_\_

Verified by: \_\_\_\_\_ Date: \_\_\_\_\_

Verified by: \_\_\_\_\_ Date: \_\_\_\_\_

Verified by: \_\_\_\_\_ Date: \_\_\_\_\_

Verified by: \_\_\_\_\_ Date: \_\_\_\_\_